

MUNICIPAL PUBLIC WORKS Department

ACTIVITY REPORT NOVEMBER 2025 to FEBRUARY 2026

The Municipal Public Works Department (MPW) assists the Northern Villages (NVs) in securing the infrastructure and equipment necessary for their development. All of the department's activities in this respect are carried out in close cooperation with the NVs, whose participation is essential to their success. The department also provides technical assistance and training to municipal staff to increase knowledge in fields relevant to municipal activities and to make the NVs more autonomous. Moreover, the department is also responsible for maintaining all KRG infrastructure.

PROGRAMS

TECHNICAL ASSISTANCE PROGRAM (TAP) SIVUNIRMUT AGREEMENT, PART ONE, MANDATE B.10)

- **Drinking water and wastewater**
 - Day-to-day assistance was provided by phone to NV operators (including troubleshooting, repairs, adjustments of systems, purchase of parts, and follow-up on sampling/tests).

Bacteriological Analysis – Colilert Sampling Results

	2021	2022	2023	2024	2025
	50 weeks	52 weeks	50 weeks	43 weeks	52 weeks
Kangiqsualujuaq	95%	92%	82%	95%	100%
Kuujuaq	98%	98%	98%	100%	100%
Tasiujaq	81%	87%	88%	91%	96%
Aupaluk	79%	90%	92%	98%	88%
Kangirsuk	84%	96%	88%	81%	69%
Quaqtaq	65%	96%	82%	88%	48%
Kangiqsujuaq	93%	88%	80%	93%	85%
Salluit	91%	71%	92%	95%	98%
Ivujivik	63%	98%	98%	77%	38%
Akulivik	49%	85%	74%	88%	69%
Puvimituq	77%	75%	66%	88%	83%
Inukjuak	86%	73%	90%	88%	90%
Umiujaq	79%	85%	60%	84%	56%
Kuujuarapik	98%	98%	96%	100%	98%
Average Nunavik	81%	89%	85%	91%	80%

Sampling results interpretation

- Weekly Colilert report

- We are at 80%, with the regional objective set at 85%. The regional average is below target, and there is a need to improve testing performance regionally for all 14 NVs.
- Operator performances in Kangirsuk, Quaqtac, Ivujivik, and Umiujaq are **deficient**. The performance has been affected by both the absence and shortage of operators in certain NVs and technical challenges, including frozen pipes. The efforts to support operators through ongoing on-the-job training will be strengthened in 2026.

- Monthly treated water microbiology

- The drinking water quality assurance component of the Québec Government monitoring for the Nunavik region has been conducted by Bureau Veritas in Montréal since July 2025. We have observed challenges in some NVs, particularly with inconsistent sampling and shipment logistics (missed carrier schedules, delayed sample delivery). These issues affect compliance with sampling frequency and the timely submission of results.
- To improve monitoring and accountability, operator reliability and sampling performance will be tracked and integrated in 2026 reports. This will allow us to identify recurring challenges, provide targeted support, and ensure that each community meets the requirements.
- To overcome the logistical challenges, an alternative is currently explored to set up an accredited lab in the region.

- Physical and chemical testing of raw and treated water

- The fourth sampling campaign for the year has been completed. As with previous campaigns, logistical considerations remain a factor, along with the need to coordinate operator availability and ensure timely sample collection and shipment to the laboratory.
- This test is crucial since it tracks potential changes to the quality of source water (lakes and rivers) and confirms whether the treatment process continues to produce safe drinking water.

Interventions made in collaboration with operators and communities on water infrastructure

- Development continues on a software application with a centralized and automated phone system to improve user experiences in communicating water and sewage service needs. The integrated system will provide KRG and NVs with valuable data to identify focus areas required for improvement. It can also help with truck route planning to increase efficiency and reduce vehicle wear and fuel consumption. NV of Kuujuaq received a demo version of the app, and pilot testing is underway.

- **Kangiqsualujuaq**

- Investigation – Leaks in the pipeline; leak detection device delivered (ongoing)

- **Kangirsuk**

- Heat trace work almost completed, final inspection and programming scheduled for spring
- Filtration system maintenance work to be completed this spring

- **Quaqtac**

- Electrical panel for backup floating pump installed
- A call-for-tenders (CFT) for upgrade of drinking water plant and pumping station launched; work to be completed this summer

- Aupaluk

- New reservoir project continues this summer, ongoing planification taking place

- Kangiqsujuaq

- Heating system maintenance and repair are being scheduled; we are supporting the community to get quotes from suppliers

- Ivujivik

- Repairing split pipe joint and re-establishing raw water supply
- Assisting NV with temporary operation of plant and training new operator
- Troubleshooting UV power supply, internet connection, and control systems completed

- Puvirnituk

- Temporary raw water pipeline dismantled, and damaged section of raw water pipeline repaired and recommissioned in October
- CFT for purchase of new heat trace cable is ongoing. MPW, in collaboration with Puvirnituk, is participating in an audit conducted by Québec Government to review 2025 water issues. MPW is coordinating with the NV, Director General's Office and Québec Government to identify strategies for future prevention of similar incidents through collective effort.

- Umiujaq

- Replacement of chlorine skid – production completed; expected to be delivered and installed in Fall 2026
- CFT to be launched in November for installation of geomembrane for lagoon

- Rolling Stock – vehicles and heavy equipment

- This year's heavy equipment acquisition processes completed, and sealift deliveries made to relevant NVs
- Seven NVs visited by mechanic-instructors during last quarter of 2025, assisting with repairs and follow-up of preventative maintenance

NVs are reminded to improve communication with MPW regarding their fleet status for effective overhaul planning when needed. Given the ongoing supply chain disruptions and lengthy lead times for acquiring new service trucks, the municipality's role in ensuring proper maintenance and management of the existing fleet is even more critical.

ISURRUUTIIT PROGRAM 5 (2023-2026)

Quebec Ministry of Municipal Affairs and Housing

The Program, also known as the Northern Villages' Municipal Infrastructure Agreement, was signed between KRG and Québec Ministry of Municipal Affairs and Housing (MAMH) in April 2024 to build and improve municipal infrastructure. It provides a grant envelope of \$153.8 million to KRG to invest in NV infrastructure projects and studies, and to manage the program.

To date, 135 projects and budgets worth \$152 million have been voted on and are in progress, representing 99.2% of the total envelope. \$1.25M remains, split between roads (\$142.5K) and rolling stock (\$88.5K), leaving \$19K available for all other infrastructure. See Appendix 1 for more details.

Component 1 – Drinking water infrastructure

- **Aupaluk**
 - Reservoir erection completed. Insulation work to be completed next summer
- **Quaqtaq**
 - CFT for purchase of heat trace cable completed; cable has been shipped by UK manufacturer and will arrive on sealift next summer
 - Engineering works in progress for installation work
- **Kangirsuk**
 - Heat trace control system upgrades substantially completed. Minor defects and outstanding works to be completed in March 2026
- **Salluit**
 - Intake upgrades: engineering works in progress to design; expected to be completed before June 2026
- **Ivujivik**
 - Addition of porch to entrance of water plant and pumping station substantially completed in December 2025
- **Akulivik**
 - Construction commenced for expansion of treated water reservoir, with expected completion date in March 2027
- **Kuujjuaraapik**
 - Project to upgrade control and automation system substantially completed, and defect remediation in progress
 - Construction completed for addition of wind cover over generator room outlet vent to prevent snow from blowing inside
- **Ivujivik, Puvirnitug, and Inukjuak process, heating, and pipeline improvements**
 - The engineering works are completed. A call for tenders is expected to be launched in February 2026

Component 2 – Wastewater and stormwater infrastructure

- **Kangirsuk**
 - Studies on wastewater pumping station ongoing; if proven feasible, construction will be planned in next phase of program
- **Kangiqsujuaq**
 - Construction resumed and expected to be completed by November 2026
- **Salluit**
 - Repair of freeze protection system partially complete; remainder requires redesign, ongoing with engineering consultants
- **Inukjuak**
 - Project involves repairing lagoon systems: investigations and surveying in progress to design optimum solutions
- **Umiujaq**
 - CFT for installation of membranes launched for third time, awaiting results; construction work expected to be completed this year

Component 3 – Municipal service infrastructure

Project requests received, and evaluations are ongoing to prioritize and select projects per approved selection criteria.

- **Quaqtaq**
 - Municipal office emergency renovations substantially completed in December 2025

Component 4 – Waste management

- **Inukjuak**
 - Design of Phase 2 of new landfill is ongoing, to be completed in December 2026; construction to be done in IP 6
 - Design contract for closure of current landfill under development

Component 5 – Local road infrastructure (Road study)

- **Kangirsuk**
 - Contract for road safety study will be awarded before summer
- **Akulivik**
 - Access road to 2024 new housing development area under construction; expected to be completed in summer 2026
- **Puvirnitug**
 - New burrow pit road: Following purchase of gravel bid exceeding allowable budget, other alternatives on how to build access road being investigated

- **Kuujuarapik**
 - Paving of three interior streets: bids received exceeding budget; different options under analysis to achieve solution
- Planning activities for new housing development projects in all NVs are ongoing in collaboration with Land Use Planning Section of Renewable Resources Department and Makivvik.

Component 6 – Rolling stock

- A total of 81 new equipment purchases and overhauls with a budget of \$33.75 million have been initiated. Deliveries are in progress, and expected to be completed by Summer 2026.

Note: Equipment purchased under this program is solely for municipal projects and services within the municipal boundaries and is not intended for rental to contractors or other organizations for non-municipal projects.

PIVALLIUTIIT 5

Québec First Nations and Inuit Relations Secretariat

MPW is responsible for the Community Infrastructure Project Funding Framework of The Indigenous Initiatives Fund IV in Nunavik, also known as PIVALLIUTIIT 5. This Agreement establishes commitments to promoting economic development, creating or consolidating jobs, establishing or expanding businesses, and renewing and improving infrastructure to increase the population's well-being and living conditions in the Kativik region.

Through IIF IV, Québec is making available to the KRG, until March 31, 2027, a budget of \$21 million to finance community infrastructure projects, in accordance with priorities and needs expressed by the KRG. The MPW selects community infrastructure projects for AIF IV financial aid. These projects must meet specific program criteria, and financial assistance per NV cannot exceed \$4 million.

Planning, budgeting, and design work for all projects in this program will be completed this year, and all selected projects will be completed in 2025 and 2026.

Collaboration with the Québec Secrétariat aux relations avec les Premières Nations et les Inuit (SRPNI) is ongoing to verify and reconcile the exact residual amounts from previous phases that will be added to the current phase.

Other initiatives such as the Fuel Excise Tax Program (TECQ), recreational and sports infrastructure financial assistance program (PAFIRS), and Makivvik's infrastructure funding program (ICIF), will jointly fund some projects.

- **Kangiqsualujjuaq Arena**
 - See PAFIRS section below
- **Kangiqsualujjuaq Community Center Renovation**
 - Renovation works commenced, and planned completion is late summer 2026
- **Tasiujaq New Playground**
 - CFT has concluded; contract awarded for construction completion in Fall 2026
- **Tasiujaq Arena**
 - Immediate fire damage remediation work completed
 - Renovation works substantially completed in December 2025, to be completed before end of winter 2026
- **Aupaluk Arena**
 - Design ongoing to tender minor renovation works (concrete to support skating rink and surrounding area)
- **Kangirsuk Community Center Renovation and Expansion**
 - See PAFIRS section below
- **Inukjuak Arena Renovation**
 - See TECQ section below

- **Kuujjuaraapik, rehabilitation of St. Edmund Church**
 - Rehabilitation substantially completed in December 2025.

FUEL EXCISE TAX PROGRAM (TECQ) PROGRAM – Phase 5

Phase 5 of the program runs from March 2024 to March 2028 with a total envelope of \$11.1 million covering infrastructure projects. This program does not provide any revenues for the KRG, and 100% of the envelope is invested in NV projects.

Currently approved projects:

- **Quaqtaq Municipal Office Renovation** (funded jointly with IP-5)
- **Kangiqsujuaq Boat Rescue Shelter**
 - Project recently approved by Regional Council; scope of work to be determined
- **Salluit Arena, Sewing Center and Community Centre**
- **Akulivik Municipal Garage**
 - Scope of work to be determined
- **Puvirnituaq Municipal Garage (Depot) Construction**
 - Site location consensus with NV pending official resolution; geotechnical studies in progress
- **Inukjuak Arena Renovation (Collaboration with Makivvik)**
 - Scope of work modification completed and CFT re-launched; bids received exceed estimated budget. Makivvik has increased ICIF contribution to be able to award the contract.
- **Kuujjuaraapik Gymnasium Renovation.**
 - Project recently approved by Regional Council; scope of work to be determined

RECREATIONAL AND SPORTS INFRASTRUCTURE FINANCIAL ASSISTANCE PROGRAM (PAFIRS)

Negotiations underway with Makivvik to collaborate on financial and project management, as they provide partial funding for these projects.

- **Kangiqsualujjuaq Arena Renovation**
 - Construction ongoing and planned to be completed by end of 2026
- **Kangirsuk Community Center Renovation and Expansion**
 - Construction Contract awarded and construction expected to take place in 2026 and 2027 pending availability of granular material at NV
- **Quaqtaq Arena Renovation**
 - Construction CFT launched in December 2025, with construction expected to take place in 2026 and 2027, subject to compliance of received bids and availability of budget
- **Umiujaq Community Center Renovation**
 - Professional services ongoing; CFT launched in January 2026 with construction to take place in 2026 and 2027, subject to compliance of received bids and availability of budget

PROJECT MANAGEMENT FOR OTHER KRG DEPARTMENTS

Fire Halls (Civil Security Department)

- **Salluit:** Construction substantially completed in December 2025

Nunavik Police Services

- **Puvirnituk and Inukjuak (New Police Stations)**
 - o Revised cost estimates provided to NPS for budget negotiation with Québec Government
- **Aupaluk**
 - o Assessment of emergency repair concluded; execution subject to availability of funds
- **Akulivik (Emergency Power Generation)**
 - o Contract awarded, expected delivery and installation in Summer 2026

Sustainable Employment Department

- **Inukjuak:** Study and total construction estimate completed

KRG HOUSING PROJECTS

- Major renovations and structural remediations of house #2163 completed in November 2025
- Design services ongoing for relocation of unit 620; CFT to follow in late February 2026
- CFT for construction of single-family, two-bedroom modular unit in Kuujjuaq planned for late February 2026
- Structural remediation of house #2161: geotechnical investigations ongoing
- Construction of two multiplex buildings with 34 apartments: design works near completion and being reviewed by the DGO. The call for tenders for the construction phase is expected to be launched in the spring of 2026
- **KRG Office Kuujjuaq**
 - KRG office heating and cooling design work modified; CFT planned for Q1 2026
- **KRG Warehouse Expansion Project**
 - Design completed, CFT launched in December 2025

MPW MAINTENANCE DIVISION

MPW Maintenance Division comprises four sections with the following primary responsibilities. Despite reduced staff (vacant positions), we manage to keep up with emergencies and day-to-day requests.

- MPW Maintenance maintains the KRG's 164 buildings in all 14 NVs. This includes repairs to mechanical systems and architectural components. Due to the severe climate, travel complications, and frequent changes in occupants, there are a large number of maintenance requests. However, progress is gradually being made in implementing preventive maintenance.

- MPW Operations handle KRG's cargo reception and deliveries to and from the airport, as well as deliveries to KRG offices and staff housing. It also maintains a stockroom for maintenance and vehicle materials. This staff also assists Vehicle Fleet staff with specific vehicle requests.
- MPW Vehicle Fleet Management maintains KRG's fleet of vehicles. Excluding Transport's vehicles that it maintains, KRG currently has around 250 vehicles, including those of NPS. Daily requests are received, and depending on their nature, they are either handled internally or handed off to an external contractor. The work done can be preventive maintenance or repairs. At this time of year, there are many calls to start frozen vehicles.
- MPW Construction employees handle maintenance and renovation projects considered more complex or of longer duration than could be handled by regular staff. Our employees in this sub-section are registered with the Quebec Construction Commission (CCQ).

Projects worked on during the period of this report include:

- **Kuujjaraapik** – renovation of staff units #1162 & 1198 started and will be completed by June 2026
- **Puvirnitug** – inside renovation of staff apartments in #715-717 & 719-721 completed in December with mechanical room work being completed in 2026
- **Salluit** – renovation to NPS station and staff units #351-353 will be completed in 2027 due to severe damage to technical crawl spaces. Renovation to staff unit #584-586 completed to the point that staff moved back in November 2025, but the remaining work will be done in early spring.
- **Kangiqsujuaq** – renovation completed of the sewage tank and ventilation ducts in the technical crawl space to staff unit #45. Inside renovations will be done after the foundation is corrected.
- **Quaqtaq** – renovation to the NPS station was finished in December. Renovation to the staff unit #743 was completed to the point that staff moved back in November, but the remaining work will be done in early spring 2026.
- **Kuujjuaq** – plumbing renovations in apartment #662-3 will be completed in February.

Projects that are being prepared for renovation this year:

- Ivujivik - NPS transit
- Kangiqsujuaq - NPS transit
- Kangirsuk - NPS station and transit, KRG office
- Kuujjuaq - NPS headquarters, numerous staff houses
- Kuujjuarapik - Staff houses
- Puvirnitug – Sustainable Employment office, Transport transits
- Quaqtaq - NPS Station
- Salluit - Staff house

APPENDIX 1

FINANCIAL STATUS OF ISURRUUTIIT PROGRAM 5 as of February 2026

<i>Component</i>	<i>Approved Projects</i>	<i>Sum of Approved Budgets</i>
1-Drinking water infrastructure	14	\$55,200,000
1.1 Drinking Water Supply	6	\$28,450,000
1.2 Drinking Water Treatment	6	\$19,000,000
1.3 Drinking Water Distribution	2	\$7,750,000
2-Wastewater and stormwater infrastructure	4	\$3,080,000
2.1 Wastewater Interception	2	\$1,050,000
2.2 Wastewater Treatment	2	\$2,030,000
3-Municipal service infrastructure	2	\$1,646,000
3.1 Administrative Offices	1	\$990,000
3.2 Garages and Warehouses	1	\$656,000
4-Waste management infrastructure	1	\$7,000,000
4.1 Solid Waste Management inf.	1	\$7,000,000
5-Local road infrastructure	26	\$47,182,470
5.1 Local Roads	25	\$40,682,470
5.2 Bridges	1	\$6,500,000
6-Rolling stock	85	\$33,984,223
6.1 Drinking Water Vehicles	24	\$10,219,411
6.2 Wastewater Collection Vehicles	19	\$7,800,000
6.3 Solid Waste Management Vehicles	9	\$2,707,116
6.4 Road Equipment	33	\$13,257,696
7-Studies	4	\$2,310,000
7.1 Water Studies	3	\$1,010,000
7.2 Road Studies	1	\$1,300,000
Grand Total	136	\$150,402,693

Table 1. Sum of approved budgets for IP-5 components and sub-components respectively, last updated in February 2026.

Coast / NV	# Approved Projects	Sum of Approved Budgets
Hudson	69	\$ 81,514,209
Akulivik	6	\$ 10,202,000
Inukjuak	11	\$ 13,838,000
Ivujivik	3	\$ 3,062,594
Kuujjuaraapik	6	\$ 22,025,000
Puvirnituaq	18	\$ 10,371,000
Salluit	15	\$ 18,524,000
Umiujaq	9	\$ 3,491,615
Ungava	64	\$ 66,878,484
Aupaluk	9	\$ 26,379,003
Kangiqualujuaq	9	\$ 3,845,000
Kangihsujuaq	10	\$ 5,835,418
Kangirsuk	9	\$ 11,275,000
Kuujjuaq	18	\$ 12,431,470
Quaqtaq	6	\$ 5,374,125
Tasiujaq	3	\$ 1,738,468
Kativik Region	3	\$ 2,010,000
Grand Total	135	\$ 150,402,693

Table 2. Distribution of approved projects and budgets by NV as of February 2026

**FINANCIAL STATUS OF PIVALLIUTIIT PROGRAM 5
as of February 2026**

Northern Village	Accessible (since PIV3)	Allocated	Balance
Kangiqualujuaq	\$3,188,000	\$3,188,000	\$0
Kuujjuaq	\$3,830,917	\$1,552,917	\$2,278,000
Tasiujaq	\$3,285,616	\$3,285,616	\$0
Aupaluk	\$3,188,000	\$3,188,000	\$0
Kangirsuk	\$3,285,616	\$3,285,616	\$0
Quaqtaq	\$3,940,508	\$3,170,000	\$770,508
Kangihsujuaq	\$3,298,000	\$1,430,000	\$1,868,000
Salluit	\$3,288,937	\$1,920,937	\$1,368,000
Ivujivik	\$3,422,242	\$2,144,242	\$1,278,000
Akulivik	\$3,188,000	\$1,144,242	\$2,043,758
Puvirnituaq	\$3,188,000	\$910,000	\$2,278,000
Inukjuak	\$3,189,100	\$3,189,100	\$0
Umiujaq	\$3,188,042	\$2,896,999	\$291,043
Kuujjuaraapik	\$3,753,756	\$3,753,756	\$0

**FINANCIAL STATUS OF TECQ PROGRAM 5
as of February 2026**

Northern Village	Envelope	Allocated	Available	Comments
Kangiqsualujuaq	\$ 772,819	\$ 0	\$ 772,819	Project to be selected by NV
Kuujuaq	\$ 2,095,009	\$ 0	\$ 2,095,009	Project to be selected by NV
Tasiujaq	\$ 342,105	\$ 342,105	\$ 0	Arena renovation with PIV5
Aupaluk	\$ 181,840	\$ 0	\$ 181,840	Project to be selected by NV
Kangirsuk	\$ 439,960	\$ 0	\$ 439,960	Project to be selected by NV
Quaqtaq	\$ 363,679	\$ 363,679	\$ 0	Municipal office renovation with IP5
Kangiqsujuaq	\$ 657,243	\$ 657,243	\$ 0	Boat rescue shelter construction
Salluit	\$ 1,254,386	\$ 750,000	\$ 504,386	Project to be selected by NV
Ivujivik	\$ 332,859	\$ 0	\$ 332,859	Project to be selected by NV
Akulivik	\$ 495,436	\$ 495,436	\$ 0	Municipal garage
Puvirnituaq	\$ 1,708,215	\$ 1,708,215	\$ 0	Municipal garage (1 water & 1 sewage)
Inukjuak	\$ 1,453,177	\$ 1,453,177	\$ 0	Arena renovation with PIV5
Umiujaq	\$ 445,353	\$ 0	\$ 445,353	Project to be selected by NV
Kuujuaaraapik	\$ 560,929	\$ 560,929	\$ 0	Gymnasium renovation

APPENDIX 2 – STAFF LIST AND CONTACT INFORMATION

MUNICIPAL PUBLIC WORKS DEPARTMENT EMPLOYEES

Phone: 1-877-964-2961 · Fax: (819) 964-0306

Hossein Shafeghati	hshafeghati@krg.ca extension 2322	Director - Administration and management of the Department
Cindy Koneak	ckoneak@krg.ca extension 2355	Administrative Technician
INFRASTRUCTURE DIVISION		
Alain Tourigny	atourigny@krg.ca extension 2362	Assistant Director – Infrastructure Division - Administration and management of the Infrastructure Division and Technical Assistance Program
Project Managers		
Amar Djedid	adjedid@krg.ca extension 2430	Civil projects (roads, bridges, drainage, paving)
Bilal Al-Muhtadi	balmuhtadi@krg.ca Extension 2284	<i>Project Manager Infrastructures</i>
Iheoma Nkwoji	inkwoji@krg.ca extension 2380	Water and wastewater infrastructure- Hudson Coast <ul style="list-style-type: none"> • Water Plant and sewage lagoon maintenance, construction & renovation • Drinking water quality management
Christian Dostie	cdostie@krg.ca extension 2430	Road/paving projects and Rolling Stock
Ahmed EIMallah	aemallah@krg.ca extension 2358	Building Infrastructure Projects
<i>Chiagozie Victor Oraeki</i>	VOChiagozie@krg.ca extension 2419	<i>Project Manager Infrastructures</i>
<i>Yannis Chabane**</i>	YChabane@krg.ca Extension: 2450	<i>Project Manager-Water Infrastructure</i>
<i>Vacant, three (3) positions</i>		<i>Infrastructure Project Managers</i>
Project and Program Controls		
Eduardo Olguin Diaz	eolguind@krg.ca extension 2259	Project and Program Controller
Nastaran Shirani TakAbi	NShiraniTakAbi@krg.ca	Project and Program Controller
Civil Works Instructors		
Dean McDavid	dmc david@krg.ca	
Kevin Leblanc	k leblanc@krg.ca	Civil Works Supervisor/Instructor
Stephane Vezeau	s vezeau@krg.ca	
Technical Assistance Program		
Alfred Nikiema	anikiema@krg.ca Extension 2260	Technical Assistant Program (TAP) Coordinator
Boris Evans Ouedraogo	beouedraogo@krg.ca extension 2423	Assistant Coordinator (TAP)
<i>Vacant***</i>		<i>Diesel Generator Maintenance Instructor</i>
<i>Vacant***</i>		<i>Industrial Electricity, Instrumentation, and Controls Instructor</i>
<i>Vacant***</i>		<i>Road Network & Safety Planner</i>

* Temporarily out of office

** New team member

*** New Position

Heavy Equipment Mechanic Instructors

Eric Ouellette	eouellette@krg.ca	Mechanics Instructors (Nunavik rotation)
Matthew Murray	mmurray@krg.ca	Assistance/on-the-job training to municipal mechanics
Walid Hazzit	whazzit@krg.ca	

Water Plant Maintenance Instructors

Ernest Baas	ebaas@krg.ca Extension 2377	Assistance and on-the-job training to municipal operators Water Plant Instructor / Team Leader - Kuujuaq
Frank Stevens	fstevens@krg.ca	Water Plant Operations and Maintenance Instructor (Rotation – Ungava Coast)
Patrick Desteredjian	pdesteredjian@krg.ca	Water Plant Operations and Maintenance Instructor (Rotation – Hudson Coast)
Martin Gendron	mgendron@krg.ca	Water Plant Operations and Maintenance Instructor (Rotation, temporary)
Samuel Raymond**		Water Plant Operations and Maintenance Instructor (Rotation)

BUILDING MAINTENANCE DIVISIONmaintenance@krg.ca

Watson A. Fournier, Eng	wafournier@krg.ca Extension 2364	Assistant Director – Building Maintenance Division - Administration & Management of the Maintenance division
Rebecca Jones	rjones@krg.ca extension 2391	Administrative Technician
Eric Chamberland	echamberland@krg.ca	Building Inspector

Kuujuaq Maintenance Crew

Mput-Ankas Mukubu	AMukubu@krg.ca Extension 2375	Coordinator (Maintenance)
David Paris	dparis@krg.ca	Maintenance Tech
John Chocholacek	jchocholacek@krg.ca	Maintenance Tech (Rotation)
Marco Couture	mcouture@krg.ca	Maintenance Tech
Maxime Dupont	mdupont@krg.ca	Electrician
Vacant –3 positions		Building Tech, Plumber

Kuujuaq Operations Crew

Musthafa Jaffeer	mjaffeer@krg.ca Extension 2378	Coordinator- Operational Services
Alexandre Gagné	agagne@krg.ca Extension 2208	Shipper - Receiving clerk
Anthony-Todd Ikey	atikey@krg.ca	Labourer, Messenger
Dave Parsons	dparsons@krg.ca Extension 2216	Vehicle Fleet technician
Johnny Kudluk	jkudluk@krg.ca	Labourer, Messenger
Nkemakonam (Junior) Ugwu**	npugwu@krg.ca Extension: 2330	Warehouse Storekeeper
Noah Angnatuk	nangnatuk@krg.ca	Labourer, Messenger
Robert Ekomiak*	rekomiak@krg.ca Extension 2381	Warehouse Storekeeper
Sammy Munick	smunick@krg.ca	Labourer, Messenger

* Temporarily out of office

** New team member

*** New Position

Nunavik Maintenance Crew (rotation)

André Cornellier	acornellier@krg.ca Extension 2373	Coordinator
Adamie Johannes	ajohannes@krg.ca Extension 2361	Assistant Coordinator
Alain Turcotte	aturcotte@krg.ca	Building Maintenance Technician (HVAC)
David Gauthier	davgauthier@krg.ca	Building Maintenance Tech (Plumber)
Denis Lafreniere	dlafreniere@krg.ca	Building Maintenance Technician (HVAC)
John Coady	jcoady@krg.ca	Building Maintenance Technician (Electrician)
Rodney Vezina	rvezina@krg.ca	Building Maintenance Technician
Tyler Welsh	twelsh@krg.ca	Building Maintenance Technician
Vacant – 3 positions		Building Maintenance Technicians

Construction Crew (rotation)

Miguel Simard	msimard@krg.ca Extension 2378	Construction Coordinator (CCQ)
Fernand Lebreux	flebreux@krg.ca	CCQ Carpenter
Frederic Blanchette	fblanchette@krg.ca	CCQ Plumber
Maxime Mireault	mmireault@krg.ca	CCQ Carpenter
Olivier Lavoie	olavoie@krg.ca	CCQ Carpenter
Olivier Simard	osimard@krg.ca	CCQ Carpenter
Reid Renouf	rrenouf@krg.ca	CCQ Carpenter
Yves Lapointe	ylapointe@krg.ca	CCQ Carpenter
Vacant – 3 positions		CCQ Carpenter and Estimator

* Temporarily out of office

** New team member

*** New Position