MUNICIPAL PUBLIC WORKS Department

ACTIVITY REPORT

FEBRUARY TO MAY 2026

EXECUTIVE SUMMARY

During the reporting period, MPW continued supporting the Northern Villages (NVs) through infrastructure development, technical assistance, maintenance operations, and municipal services support. Major progress was achieved in water infrastructure, housing, arena renovations, rolling stock acquisition, and regional maintenance activities.

A total of 135 projects under the Isurruutiit Program 5 (IP-5) remain active across Nunavik, representing approximately 99% of the program envelope. Several major construction and rehabilitation projects are currently in design, tendering, or construction phases.

Regional water sampling performance currently stands at 80%, below the regional objective of 85%. Staffing shortages, logistics constraints, and technical challenges continue to impact operations in several communities.

The Department also continues addressing increased construction costs, delays related to sealift logistics, and vacant technical positions affecting project delivery capacity.

DEPARTMENT OVERVIEW

The Municipal Public Works Department (MPW) supports the Northern Villages (NVs) in securing the infrastructure and equipment needed for their development. Working closely with the NVs, the department also provides technical assistance and training to strengthen municipal expertise and autonomy. In addition, MPW is responsible for maintaining all KRG infrastructure.

PROGRAMS

TECHNICAL ASSISTANCE PROGRAM (TAP) – SIVUNIRMUT AGREEMENT, PART ONE, MANDATE B.10

- **Drinking water and wastewater**
  - Day-to-day technical assistance was provided to NV operators (including troubleshooting, repairs, adjustments of systems, purchase of parts, and follow-up on sampling/tests).

Bacteriological Analysis – Colilert Sampling Results

	2021	2022	2023	2024	2025	2026
	50 weeks	52 weeks	50 weeks	43 weeks	52 weeks	19 Week
Kangiqsualujjuaq	95%	92%	82%	95%	100%	89%
Kuujjuaq	98%	98%	98%	100%	100%	100%
Tasiujaq	81%	87%	88%	91%	96%	100%
Aupaluk	79%	90%	92%	98%	88%	89%
Kangirsuk	84%	96%	88%	81%	69%	74%
Quaqtaq	65%	96%	82%	88%	48%	68%
Kangiqsujuaq	93%	88%	80%	93%	85%	68%%
Salluit	91%	71%	92%	95%	98%	100%
Ivujivik	63%	98%	98%	77%	38%	53%
Akulivik	49%	85%	74%	88%	69%	84%
Puvirnituq	77%	75%	66%	88%	83%	95%
Inukjuak	86%	73%	90%	88%	90%	84%
Umiujaq	79%	85%	60%	84%	56%	84%
Kuujjuarapik	98%	98%	96%	100%	98%	100%
Average Nunavik	**81%**	**89%**	**85%**	**91%**	**80%**	**85%**

Sampling results interpretation:

- Weekly Colilert report
    - We are at 85%, the same level as the regional objective. The regional average meets the target; however, there is still a need to improve testing performance in several NVs.
    - Operator performances in Kangirsuk, Quaqtaq, Kangiqsujuaq and Ivujivik **are deficient.** The performance has been affected by technical challenges, and the absence and shortage of operators in several NVs.

- Monthly treated water microbiology
    - The mandatory drinking water quality assurance component of Québec Government monitoring for Nunavik is conducted in Montréal by Bureau Veritas. Inconsistent sampling, missing air freight parcels and shipment logistics (including delayed sample deliveries) remain key challenges. These issues affect compliance with sampling frequency and timely submission of results. We are currently exploring the possibility of setting up accredited lab in the region to enhance our investigative efforts.

- Physical and chemical testing of raw and treated water
    - The second sampling campaign for the year is underway in May. As with previous campaigns, logistical considerations remain a factor, along with the need to coordinate operator availability, timely sample collection and shipment to the laboratory.
    - This test is crucial since it tracks potential changes to the quality of source water (lakes and rivers), and confirms whether treatment processes continue to produce safe drinking water.

Interventions made in collaboration with operators and communities on water infrastructure

- Development continues of a software application with a centralized and automated phone system to improve user experiences in communicating water and sewage service needs. This integrated system aims to provide KRG and NVs with valuable data to identify focus areas for improvement. It helps with truck-route planning to increase efficiency and reduce vehicle wear and fuel consumption. A pilot project is underway in Kuujjuaq. Upcoming phases will focus on system stabilization, resolution of identified issues, and system testing in Puvirnituq.
- Overall, focus will be placed on preventive maintenance on key components and troubleshooting from spring to fall. The NVs will be asked to issue POs to specialized contractors, and prompt collaboration will be necessary to ensure effective implementation.

- **Kangiqsualujjuaq**
    - The heating system requires repairs and maintenance. Support is being provided to contract a plumber and a boiler technician to address and resolve these issues.

- **Kangirsuk**
    - Iron filtration system maintenance work is being completed this spring.

- **Quaqtaq** .
    - Identification of deficiencies and troubleshooting activities are ongoing.

- **Aupaluk**
    - Seasonal water line shutdown and river pumping operations are scheduled to resume at the end of May, weather permitting.

- **Kangiqsujuaq**
    - The water pipe froze at the end of March and the situation is ongoing. The KRG Instructor and Project Manager are working closely with the NV to thaw the pipeline as soon as possible. Further investigation is planned for when weather conditions allow us to determine the cause and to carry out repairs.

- **Ivujivik**
    - We continue to assist the NV with operation of the water system. Operator availability remains a recurring obstacle, and needs to be urgently addressed, as daily operations rely heavily on the local operator.

- **Puvirnituq**
    - MPW, in collaboration with the municipality, participated in an audit conducted by Québec Government to review 2025 water issues. MPW is coordinating with the NV, Director General's Office and Québec Government to identify strategies for future prevention of similar incidents through collective effort.

- **Rolling Stock – vehicles and heavy equipment**
    - This year's heavy equipment acquisition and sealift arrangements are going well.
    - Six NVs were visited by mechanic-instructors during the first months of 2026 to provide support with repairs and preventive maintenance follow-up. Emergency assistance to NVs was impacted due to sick leave taken by mechanic-instructors.

NVs are reminded to improve communication with MPW regarding their fleet status for effective overhaul planning when needed. Given ongoing supply chain disruptions and lengthy lead times for acquiring new service trucks, the municipality's role in ensuring proper maintenance and management of the existing fleet is even more critical.

ISURRUUTIIT PROGRAM 5 (2023-2026)

The Program, also known as the Northern Villages' Municipal Infrastructure Agreement, was signed between KRG and Québec Ministry of Municipal Affairs and Housing (MAMH) in April 2024 to build and improve municipal infrastructure. It provides a grant envelope of $153.8 million to the KRG to manage the program, and to invest in NV infrastructure projects and studies.

To date, 135 projects and $152 million have been voted on and are in progress, representing 99.2% of the total envelope. $1.25M remains, split between roads ($142.5K) and rolling stock ($88.5K), leaving $19K available for all other infrastructure. See Appendix 1 for more details.

Component 1 – Drinking water infrastructure

- **Kuujjuaq**
  - We worked with the municipality to identify a contractor to upgrade and centralize the heat trace control system at the water plant. The work is nearing completion.

- **Aupaluk**
  - Reservoir erection has been completed. Insulation work to be completed this summer.

- **Quaqtaq**
  - Heat trace cable has been shipped by UK manufacturer and will arrive on sealift next summer.
  - Engineering works in progress for installation work.

- **Kangirsuk**
  - Minor defects and outstanding works to be completed on heat trace control system upgrades.

- **Salluit**
  - Intake upgrades: engineering works in progress to design; expected to be completed before June 2026.

- **Akulivik**
  - Construction commenced for expansion of treated water reservoir, with expected completion date of March 2027.

- **Ivujivik, Puvirnituq, and Inukjuak**
  - Engineering works for process, heating and pipeline improvements are complete. Now at call for tenders (CFT) stage.

Component 2 – Wastewater and stormwater infrastructure

- **Kangirsuk**
  - Studies on wastewater pumping station are ongoing; if proven feasible, construction will be planned in next phase of the program.

- **Kangiqsujuaq**
  - Construction of lagoon resumed and expected to be completed by November 2026.

- **Salluit**
  - Repair of freeze protection system partially complete; remainder requires redesign, which is ongoing with engineering consultants.

- **Inukjuak**
  - Project involves repairing lagoon systems; investigations and surveying in progress to design optimum solutions.

- **Umiujaq**
  - A CFT for installation of membranes was launched for a third time, and we await results. Construction work expected to be completed this year.

Component 3 – Municipal service infrastructure

Project requests received, and evaluations are ongoing to prioritize and select projects per approved selection criteria.

- **Quaqtaq**
  - Municipal office emergency renovations substantially completed in December 2025.

Component 4 – Waste management

- **Inukjuak**
  - Design of Phase 2 of new landfill is complete; construction to be done in IP-6.
  - Design contract for closure of current landfill in development.
  - Repair work on the current landfill to be completed this summer.

Component 5 – Local road infrastructure (road studies)

- **Kangiqsualujjuaq**
  - Phase 1 of the road to the NHD is scheduled to begin this summer.

- **Kuujjuaq**
  - Construction of the NHD road by Stewart Lake Road is set to begin this summer.
  - Road repairs on Youth Center Road and Makivvik Road are planned for this summer.

- **Tasiujaq**
  - The NHD road in front of the Co-op Hotel is scheduled for completion this summer.

- **Aupaluk**
  - The NHD and CLSC road project is expected to be completed this summer.

- **Kangirsuk**
  - The contract for a road safety study is expected to be awarded this summer. The delay was due to budget revisions.
  - The contract for the landfill crossing road (bridge) has been awarded. Construction is expected to be completed this summer.

- **Salluit**
  - Construction of Salluit-4, Phase 1 is scheduled to begin this summer.

- **Akulivik**
  - The access road to the new (2024) housing development area is under construction and is expected to be completed this summer.

- **Puvirnituq**
  - Following gravel bids exceeding the approved budget for the new borrow pit road, alternative construction approaches are currently being evaluated. A design contract for an alternative solution will begin this summer.

- **Kuujjuarapik**
  - Paving of selected streets has been awarded, with construction scheduled to begin this summer.
  - An NHD road will be constructed this summer by the NV.
  - Planning activities for new housing development projects in all NVs are ongoing in collaboration with Makivvik and the Land Use Planning Section of the Renewable Resources Department.

Component 6 – Rolling stock

- A total of 81 new equipment purchases and overhauls worth $33.75 million have been initiated. Deliveries are expected to be completed by Summer 2026.

Note: Equipment purchased under this program is solely for municipal projects and services within the municipal boundaries and is <u>not intended for rental to contractors or other organizations for non-municipal projects.</u>

PIVALLIUTIIT 5

MPW is responsible for the Community Infrastructure Project Funding Framework of the Indigenous Initiatives Fund (IIF) IV in Nunavik, also known as PIVALLIUTIIT 5. This Agreement establishes commitments for promoting economic development, creating jobs, establishing or expanding businesses, and renewing and improving infrastructure to increase the population's well-being and living conditions in the Kativik region.

Through IIF-IV, Québec is making available to the KRG, until March 31, 2027, a budget of $21 million to finance community infrastructure projects, in accordance with priorities and needs expressed by the KRG. MPW selects community infrastructure projects for IIF-IV

financial assistance. These projects must meet specific program criteria, and financial assistance per NV is capped at $4 million.

Planning, budgeting, and design work for all projects in this program will be completed this year, and all selected projects will be completed in 2025 and 2026.

Collaboration with the Québec Secrétariat aux relations avec les Premières Nations et les Inuit (SRPNI) is ongoing to verify and reconcile the exact residual amounts from previous phases that will be added to the current phase.

Other initiatives such as the Fuel Excise Tax Program (TECQ), recreational and sports infrastructure financial assistance program (PAFIRS), and Makivvik's infrastructure funding program (ICIF), will jointly fund some projects.

- **Kangiqsualujjuaq Arena**
  - See PAFIRS section below.
- **Kangiqsualujjuaq Community Center Renovation**
  - Substantial completion of renovation works is expected by Summer 2026.
- **Tasiujaq New Playground**
  - Contract awarded for construction; project expected to be completed in Fall 2026.
- **Tasiujaq Arena**
  - Renovation works substantially completed in December 2025. Tender documents for final stage of fire remediation scope are under review.
- **Aupaluk Arena**
  - Tender documents for minor renovation works are under review.
- **Kangirsuk Community Center Renovation and Expansion**
  - See PAFIRS section below.
- **Inukjuak Arena Renovation**
  - See TECQ section below.

FUEL EXCISE TAX PROGRAM (TECQ) PROGRAM – Phase 5

Phase 5 of the program runs until March 2028 with a total envelope of $11.1 million covering infrastructure projects. This program does not provide any fees or revenues for the KRG, and 100% of the envelope is invested in NV projects. Currently approved projects include:

- **Quaqtaq Municipal Office Renovation** (funded jointly with IP-5)
- **Kangiqsujuaq Boat Rescue Shelter**
  - Project recently approved by Regional Council; scope of work to be determined.
- **Salluit Arena, Sewing Center and Community Centre**
  - Projects are managed by Makivvik.

- **Akulivik Municipal Garage**
    - Scope of work to be determined

- **Puvirnituq Municipal Garage Depot Construction**
    - Waiting for statement of project requirements.

- **Inukjuak Arena Renovation (Collaboration with Makivvik)**
    - Contract awarded, construction planned to start Summer 2026.

- **Kuujjuaraapik Gymnasium Renovation.**
    - Project to be managed by the NV

RECREATIONAL AND SPORTS INFRASTRUCTURE FINANCIAL ASSISTANCE PROGRAM (PAFIRS)

Negotiations underway with Makivvik to collaborate on financial and project management, as they provide partial funding for these projects.

- **Kangiqsualujjuaq Arena Renovation**
    - Construction is ongoing and planned to be completed by end of 2026

- **Kangirsuk Community Center Renovation and Expansion**
    - Construction Contract awarded and construction expected to take place in 2026 and 2027 pending availability of granular material at NV

- **Quaqtaq Arena Renovation**
    - Construction contract awarded and construction planned to start Summer 2026

- **Umiujaq Community Center Renovation**
    - Construction contract awarded and construction planned to start Summer 2026

PROJECT MANAGEMENT FOR OTHER KRG DEPARTMENTS

Civil Security Department

- **Salluit Firehall:** Construction substantially completed in December 2025, and we are working through a deficiencies list with the NV. Final completion is scheduled for Fall 2026.

Nunavik Police Services

- **Puvirnituq and Inukjuak (new police stations)**
  - Revised cost estimates provided for budget negotiation with Québec Government
- **Aupaluk**
  - Assessment of emergency repairs concluded; execution subject to availability of funds.
- **Akulivik (Emergency Power Generation)**
  - Contract awarded, expected delivery and installation in Summer 2026

Sustainable Employment Department

- **Inukjuak:** Study and total construction estimate is complete.

KRG HOUSING PROJECTS

- CFT is ongoing for relocation of housing unit #620.
- CFT for construction of a single-family, two-bedroom modular unit in Kuujjuaq is planned for Summer 2026.
- Geotechnical investigations are ongoing for structural remediation of housing unit #2161.
- A CFT for civil engineering works has been launched for the construction of two multiplex residential buildings with 11 and 12 apartments respectively. Launch of the CFT for construction is planned for Fall 2026.

- **KRG Office, Kuujjuaq**
  - KRG office heating and cooling design work: an increased scope of work and tender documents are under review. Launch of CFT planned for mid-2026.

- **KRG Warehouse Expansion Project**
  - Construction contract awarded, construction is planned to start in Summer 2026.

MPW MAINTENANCE DIVISION

The MPW Maintenance Division has four sections that, despite reduced staff with vacant positions, manage to keep pace with emergencies and day-to-day requests.

- MPW Maintenance maintains KRG's 164 buildings in all 14 NVs. This includes repairs to mechanical systems and architectural components. Severe climate-travel complications, and frequent occupant changes result in a large number of maintenance requests. Progress is gradually being made on implementing preventive maintenance.
- MPW Construction handles maintenance and renovation projects considered more complex or of a longer duration than could be handled by regular staff. Our employees in this section are registered with the Québec Construction Commission (CCQ).

- MPW Operations handle KRG's cargo reception and deliveries to and from the airport, as well as deliveries to KRG offices and staff housing. It also maintains a stockroom for maintenance and vehicle materials. This staff also assists Vehicle Fleet staff with specific vehicle requests.

- MPW Vehicle Fleet Management maintains KRG's fleet of vehicles. Excluding Transport vehicles, the KRG has close to 250 vehicles, including those of the NPS. Daily requests for preventive maintenance or repairs are received, and depending on their nature, are either handled internally or referred to an external contractor.

Projects worked on during the period of this report include:

- **Kuujjuaraapik** – Renovation of staff units #1162 & #1198 is complete except for roofing and exterior work. Units have been delivered for occupancy.
- **Puvirnituq** – Units #715-717 & 719-721 were completed in December. Work continues on upgrading mechanical rooms.
- **Inukjuak** – A Transport garage heating problem was solved in the first phase. During the second phase, burners will be changed to a more reliable brand, and a specialist has been hired to monitor and solve recurring problems.
- **Salluit** – Minor renovations to the NPS station are underway. Units #351-353 that were frozen in January will be completed in 2027 due to severe damage to technical crawl spaces. Renovation to staff units #584-586 have been completed to the point where staff have returned, and remaining work is being completed in Spring 2026.
- **Quaqtaq** – Renovation to staff unit #743 has been completed to the point where staff have returned, and remaining mechanical work will be done in Spring 2026.
- **Aupaluk** – Decontamination of airport office and garage completed. Office windows replaced, and office renovations nearing completion.
- **Kuujjuaq** – Unit 662 #6 renovation completed including installation of new water tanks; repair of hallway heating system underway. Major renovation and electrical upgrades to unit 662 #2 in progress. Renovation of unit 1482-B is complete. Improvements have been made to Transport's garage heating system, and a specialist is resolving burner issues.
- **General -** Sealift orders are 80% complete. A monitoring system that sends an alarm to maintenance@krg.ca on housing unit temperature, water, and fuel levels is being tested in Puvirnituq.
- **Meetings** – We meet regularly with maintenance managers of each department to see how efficiencies can be gained and how procedures can be better implemented.

Renovation projects that MPW is preparing for this year include:

- Ivujivik - NPS transit unit
- Kangiqsujuaq - NPS transit
- Kangirsuk - NPS station and transit, KRG office
- Kuujjuaq - NPS headquarters, numerous staff houses, Police trailer
- Kuujjuarapik - Staff houses finalized outside work
- Puvirnituq – Sustainable Employment office, Transport transits, Police Trailer
- Quaqtaq - NPS Station
- Salluit - Staff house, Police Trailer

APPENDIX 1

FINANCIAL STATUS OF ISURRUUTIIT PROGRAM 5
as of May 2026

Component	Approved Projects	Sum of Approved Budgets
1-Drinking water infrastructure	**14**	**$55,200,000**
1.1 Drinking Water Supply	6	$28,450,000
1.2 Drinking Water Treatment	6	$19,000,000
1.3 Drinking Water Distribution	2	$7,750,000
2-Wastewater and stormwater infrastructure	**4**	**$3,080,000**
2.1 Wastewater Interception	2	$1,050,000
2.2 Wastewater Treatment	2	$2,030,000
3-Municipal service infrastructure	**2**	**$1,646,000**
3.1 Administrative Offices	1	$990,000
3.2 Garages and Warehouses	1	$656,000
4-Waste management infrastructure	**1**	**$7,000,000**
4.1 Solid Waste Management inf.	1	$7,000,000
5-Local road infrastructure	**26**	**$48,432,470**
5.1 Local Roads	25	$41,932,470
5.2 Bridges	1	$6,500,000
6-Rolling stock	**85**	**$33,763,918**
6.1 Drinking Water Vehicles	24	$10,640,919
6.2 Wastewater Collection Vehicles	19	$7,779,798
6.3 Solid Waste Management Vehicles	9	$2,757,453
6.4 Road Equipment	33	$12,585,748
7-Studies	**4**	**$2,310,000**
7.1 Water Studies	3	$1,010,000
7.2 Road Studies	1	$1,300,000
Grand Total	**136**	**$151,432,388**

Table 1. The sum of approved budgets for IP-5 components and sub-components respectively, last updated in May 2026.

Coast / NV	# Approved Projects	Sum of Approved Budgets
Hudson	**69**	**$ 81,082,209**
Akulivik	6	$ 10,152,000
Inukjuak	11	$ 13,755,000
Ivujivik	3	$ 3,362,594
Kuujjuaraapik	6	$ 21,400,000
Puvirnituq	18	$ 10,521,000
Salluit	15	$ 18,400,000
Umiujaq	9	$ 3,491,615
Ungava	**64**	**$ 69,413,484**
Aupaluk	9	$ 26,479,003
Kangiqsualujjuaq	9	$ 4,670,000
Kangiqsujuaq	10	$ 5,835,418
Kangirsuk	9	$ 10,225,000
Kuujjuaq	18	$ 12,881,470
Quaqtaq	6	$ 5,674,125
Tasiujaq	3	$ 1,938,468
Nunavik Region	**3**	**$ 1,710,000**
Grand Total	**135**	**$ 150,495,693**

Table 2. Distribution of approved projects and budgets by NV as of May 2026

FINANCIAL STATUS OF PIVALLIUTIIT PROGRAM 5
as of May 2026

Northern Village	Accessible (since PIV3)	Allocated	Balance
Kangiqsualujjuaq	$3,188,000	$3,188,000	$0
Kuujjuaq	$3,830,917	$2,952,917	$878,000
Tasiujaq	$3,285,616	$3,285,616	$0
Aupaluk	$3,188,000	$3,188,000	$0
Kangirsuk	$3,285,616	$3,285,616	$0
Quaqtaq	$3,940,508	$3,170,000	$770,508
Kangiqsujuaq	$3,298,000	$1,430,000	$1,868,000
Salluit	$3,288,937	$1,920,937	$1,368,000
Ivujivik	$3,422,242	$2,144,242	$1,278,000
Akulivik	$3,188,000	$1,144,242	$2,043,758
Puvirnituq	$3,188,000	$3,188,000	$0
Inukjuak	$3,189,100	$3,189,100	$0
Umiujaq	$3,188,042	$2,896,999	$291,043
Kuujjuaraapik	$3,753,756	$3,753,756	$0

FINANCIAL STATUS OF TECQ PROGRAM 5
as of May 2026

Northern Village	Envelope	Allocated	Available	Comments
Kangiqsualujjuaq	$ 772,819	$ 772,819	$ 0	Community Center
Kuujjuaq	$ 2,095,009	$ 1,200,000	$ 895,009	Project to be selected by NV
Tasiujaq	$ 342,105	$ 500,332	$-158,227	Arena renovation with PIV5
Aupaluk	$ 181,840	$ 0	$ 181,840	Project to be selected by NV
Kangirsuk	$ 439,960	$ 439,960	$ 0	NV office repairs-resolution sent
Quaqtaq	$ 363,679	$ 363,679	$ 0	Municipal office renovation with IP5
Kangiqsujuaq	$ 657,243	$ 657,243	$ 0	Boat rescue shelter construction
Salluit	$ 1,254,386	$ 750,000	$ 504,386	Arena,sweing center&community center
Ivujivik	$ 332,859	$ 0	$ 332,859	Project to be selected by NV
Akulivik	$ 495,436	$ 495,436	$ 0	Municipal garage
Puvirnituq	$ 1,708,215	$ 1,708,215	$ 0	Municipal garage (1 water & 1 sewage)
Inukjuak	$ 1,453,177	$ 1,453,177	$ 0	Arena renovation with PIV5
Umiujaq	$ 445,353	$ 0	$ 445,353	Project to be selected by NV
Kuujjuaraapik	$ 560,929	$ 560,929	$ 0	Gymnasium renovation

APPENDIX 2 – STAFF LIST AND CONTACT INFORMATION

MUNICIPAL PUBLIC WORKS DEPARTMENT EMPLOYEES
Phone: 1-877-964-2961 · Fax: (819) 964-0306

Alain Tourigny, Eng.	*atourigny@krg.ca* *extension 2362*	**Acting Director**
Cindy Koneak	ckoneak@krg.ca extension 2355	Administrative Technician
INFRASTRUCTURE DIVISION		
Vacant		***Assistant Director – Infrastructure***
Project Managers		
Amar Djedid	*adjedid@krg.ca* *extension 2430*	Project Manager - Civil projects (roads, bridges, drainage, paving)
Bilal Al-Muhtadi	*balmuhtadi@krg.ca* *Extension 2284*	*Project Manager Infrastructures*
Iheoma Nkwoji	*inkwoji@krg.ca* *extension 2380*	Project Manager - Water and wastewater infrastructure
Christian Dostie	*cdostie@krg.ca* *extension 2430*	Road/paving projects and Rolling Stock
Ahmed ElMallah	aelmallah@krg.ca *extension 2358*	*Project Manager Infrastructures*
Chiagozie Victor Oraeki	VOChiagozie@krg.ca *extension 2419*	*Project Manager Infrastructures*
Yannis Chabane	YChabane@krg.ca Extension: 2450	Project Manager - Water and wastewater infrastructure
Vacant, three (3) positions		*Infrastructure Project Managers*
Project and Program Controls		
Eduardo Olguin Diaz	eolguind@krg.ca Extension 2259	Project and Program Controller
Nastaran Shirani TakAbi	NShiraniTakAbi@krg.ca	Project and Program Controller
Civil Works Instructors		
Dean McDavid	dmcdavid@krg.ca	Civil Works Supervisor/Instructor
Kevin Leblanc	kleblanc@krg.ca	
Stephane Vezeau	svezeau@krg.ca	
Technical Assistance Program		
Alfred Nikiema	anikiema@krg.ca Extension 2260	Technical Assistant Program (TAP) Coordinator – **Interim Assistance Infrastructure**
Boris Evans Ouedraogo	beouedraogo@krg.ca Extension 2423	Assistant Coordinator (TAP)
*Vacant****		*Diesel Generator Maintenance Instructor*
*Vacant****		*Industrial Electricity, Instrumentation, and Controls Instructor*
*Vacant****		*Road Network & Safety Planner*

* Temporarily out of office
** New team member
*** New Position

Heavy Equipment Mechanic Instructors		Assistance/on-the-job training to municipal mechanics
Eric Ouellette	*eouellette@krg.ca*	
Matthew Murray	*mmurray@krg.ca*	Mechanics Instructors (Nunavik rotation)
Walid Hazzit	whazzit@krg.ca	
Water Plant Maintenance Instructors		Assistance and on-the-job training to municipal operators
Ernest Baas	ebaas@krg.ca Extension 2377	Water Plant Instructor / Team Leader - Kuujjuaq
Frank Stevens	*fstevens@krg.ca*	Water Plant Operations and Maintenance Instructor (Rotation)
Patrick Desteredjian	pdesteredjian@krg.ca	Water Plant Operations and Maintenance Instructor (Rotation)
Martin Gendron***	mgendron@krg.ca	Water Plant Operations and Maintenance Instructor (Rotation, seasonal)
Samuel Raymond	SRaymond@krg.ca	Water Plant Operations and Maintenance Instructor (Rotation)

BUILDING MAINTENANCE DIVISION	*maintenance@krg.ca*	
Miguel Simard	*msimard@krg.ca* Extension 2378	**Actinc Assistant Director – Building Maintenance Division** - Administration & Management of the Maintenance division
Rebecca Jones	*rjones@krg.ca* Extension 2391	**Administrative Technician**
Eric Chamberland***	*echamberland@krg.ca*	**Building Inspector**
Kuujjuaq Maintenance Crew		
Mput-Ankas Mukubu	*AMukubu@krg.ca* Extension 2375	Coordinator (Maintenance)
David Paris	*dparis@krg.ca*	Maintenance Tech
John Chocholacek	*Jchocholacek@krg.ca*	Maintenance Tech (Rotation)
Alexandre Peck-Major**	*apeck@krg.ca*	Maintenance Tech
Marco Couture	*mcouture@krg.ca*	Maintenance Tech
Maxime Dupont	*mdupont@krg.ca*	Electrician
Alexandre Gagné	agagne@krg.ca Extension 2208	Shipper - Receiving clerk
Nkemakonam (Junior) Ugwu	npugwu@krg.ca Extension: 2330	Warehouse Storekeeper
Robert Ekomiak	*rekomiak@krg.ca Extension 2381*	Warehouse Storekeeper
Kuujjuaq Operations Crew		
Musthafa Jaffeer	mjaffeer@krg.ca Extension 2378	Coordinator- Operational Services
Dave Parsons	dparsons@krg.ca Extension 2216	Vehicle Fleet technician
Anthony-Todd Ikey	atikey@krg.ca	Labourer, Messenger
Johnny Kudluk	jkudluk@krg.ca	Labourer, Messenger
Noah Angnatuk	nangnatuk@krg.ca	Labourer, Messenger

* Temporarily out of office
** New team member
*** New Position

Sammy Munick	smunick@krg.ca	Labourer, Messenger
Jackie Jones***	jjones@krg.ca	Labourer, Messenger
Nunavik Maintenance Crew (rotation)		
André Cornellier	acornellier@krg.ca Extension 2373	Coordinator
Adamie Johannes	ajohannes@krg.ca Extension 2361	Assistant Coordinator
Alain Turcotte	aturcotte@krg.ca	Building Maintenance Technician (HVAC)
David Gauthier*	davgauthier@krg.ca	Building Maintenance Tech (Plumber)
Denis Lafreniere	dlafreniere@krg.ca	Building Maintenance Technician (HVAC)
Stephane Blais**	sblais@krg.ca	Building Maintenance Tech (Plumber)
John Coady	jcoady@krg.ca	Building Maintenance Technician (Electrician)
Rodney Vezina	rvezina@krg.ca	Building Maintenance Technician
Tyler Welsh	twelsh@krg.ca	Building Maintenance Technician
Jose Lachaine**	jlachaine@krg.ca	Building Maintenance Technician (Carpenter)
Manuel Leclerc**	mleclerc@krg.ca	Building Maintenance Technicians
Construction Crew (rotation)		
Miguel Simard	msimard@krg.ca Extension 2378	Construction Coordinator (CCQ)
Fernand Lebreux	flebreux@krg.ca	CCQ Carpenter
Frederic Blanchette	fblanchette@krg.ca	CCQ Plumber
Maxime Mireault	mmireault@krg.ca	CCQ Carpenter
Olivier Lavoie	olavoie@krg.ca	CCQ Carpenter
Olivier Simard*	osimard@krg.ca	CCQ Carpenter
Reid Renouf	rrenouf@krg.ca	CCQ Carpenter
Yves Lapointe	ylapointe@krg.ca	CCQ Carpenter
Frederick Belanger**	fbelanger@krg.ca	CCQ Carpenter
Vacant – 2 positions		CCQ Carpenter and Estimator

* Temporarily out of office
** New team member
*** New Position